
Memorandum

Document Control Number: mm004

Date: February 15, 2013

To: Heidi Davis – MassDEP, Brad Chase- DMF - Thomas Russo

CC: Frank Tramontozzi-COQ, Rob Stevens-COQ, David Mariano-FST, Tom Russo-FST, Dean Groves

From: Paul Bergquist - Environmental Monitor

Subject: Town Brook Enhancement Project - Quincy – Site Visit 2.07.13

A site visit was conducted on Thursday, February 7, 2013 to review project progress and the status of construction. The following observations are noted:

1. Park Area, Station 24+50 to 23+50 backfilling of channel with geogrid cells and stone substate begins . See Picture 5-1.



Picture 5-1 – Channel Substrate Installation – Station 23+50 to Station 24+50

2. Form work and reinforcement placement is in progress Staton Station 21+50 to Station 22+00. See Picture 5-2.



Picture 5-2 – Footing formwork and reinforcing Steel . – Sta.21+50 to 22+00



Picture 5-3 Formwork and Reinforcing steel Sta 21+50 to 22+00

3. Channel walls installed Station 20+50 to 20+80 See Picture 5-3. Formwork commencing station Sta 20+80 to Sta 21+50.



Picture 5-4 Concrete Channel Walls Station 20+50 to 20+80

4. Formwork for East Channel wall Station 20+80 to Sta 21+50, footing complete. let. See Picture 5-5



Picture 5-5 Formwork for East Channel Wall Station 20+80 to 21+50

5. Discussed weather impacts and schedule with T. Russo.

End of Memo

