

---

**Memorandum**

---

Document Control Number: mm004

Date: March 17, 2013

To: Heidi Davis – MassDEP, Brad Chase- DMF - Thomas Russo

CC: Frank Tramontozzi-COQ, Rob Stevens-COQ, David Mariano-FST, Tom Russo-FST, Dean Groves

From: Paul Bergquist - Environmental Monitor

Subject: Town Brook Enhancement Project - Quincy – Site Visit 3.15.13

---

A site visit was conducted on Friday, March 15, 2013 to review project progress and the status of construction. The following observations are noted:

1. Park Area, Station 24+50 to 23+00 No change from last visit, Town Brook flow is above planting area. Picture 9-1 shows resting pool at Sta 23+50.



Picture 9-1 – Resting Pool Station 23+50

2. Installation of stone at lower limits of plantable geotextile at channel edges and around plantable Island. Sta 21+25 to Station 22+00. This work that varies from the contract drawings was discussed and recommended for installation at the March 11, 2013 site meeting with DEP and DMF. See Picture 9-2.



Picture 9-2 – Stone installation to secure plantable geotextile . – Sta.21+50 to 22+00

3. Weir wall at existing Town Brook culvert is constructed, turbidity previously observed is not present. See Picture 9-4.



Picture 9-3 Weir Wall at outlet of Existing Town Brook.

4. Work continues on transition from concrete channel wall to existing block wall. See Picture 9-4





Picture 9-4 Construct concrete cap formwork at transition wall to existing granite channel wall.

5. Observed new silt sack replacements at several catch basin and discussed sediment control with T. Russo.



End of Memo

