



260 Franklin Street
Boston Ma 02110
Phone: 617-542-4244
Fax: 617 542-3301

Memorandum

Document Control Number: mm004

Date: March 4, 2013

To: Heidi Davis – MassDEP, Brad Chase- DMF - Thomas Russo

CC: Frank Tramontozzi-COQ, Rob Stevens-COQ, David Mariano-FST, Tom Russo-FST, Dean Groves

From: Paul Bergquist - Environmental Monitor

Subject: Town Brook Enhancement Project - Quincy – Site Visit 3.1.13

A site visit was conducted on Friday, March 1, 2013 to review project progress and the status of construction. The following observations are noted:

1. Park Area, Station 24+50 to 23+00 backfilling of channel with geogrid cells and stone substrate complete. Note Plantings to occur after June 1st. See Picture 7-1.



Picture 7-1 – Channel Substrate Installation – Station 23+00 to Station 24+50

2. North Channel Wall Station 21+50 to Station 22+00 complete. See Picture 7-2.



Picture 7-2 – Completed Concrete Channel Wall, North wall . – Sta.21+50 to 22+00

3. Formwork and reinforcing Channel walls installed Station 21+50 to 22+50 Southerly side. See Picture 7-3.



Picture 7-3 Formwork and Reinforcing Sta 21+50 to 22+50 Southerly side.

4. Backfilling Concrete East Channel Wall Sta 20+50 to 21+50. See Picture 7-4



Picture 7-4 Concrete Channel Walls Station 20+50 to 21+50 East side.

5. Transition from concrete channel wall to existing block wall. Detail a minor variance from contract drawings. See Picture 7-5



Picture 7-5 Constructed Concrete Channel wall to existing granite channel wall.

6. Discussed weather impacts and schedule with T. Russo.

End of Memo

