

**PHASE 4A - GRANITE STREET/HANCOCK STREET INTERSECTION**

1. THIS PLAN DEPICTS CONSTRUCTION OF THE CURB, SIDEWALK, STREETScape, AND TRAFFIC SIGNAL IMPROVEMENTS AT THE INTERSECTION OF GRANITE STREET AT HANCOCK STREET.
2. ADDITIONAL WORK MAY BE PERFORMED DURING THIS PHASE THROUGH THE USE OF MASSDOT STANDARD TEMPORARY TRAFFIC CONTROL DETAIL WITH PRIOR APPROVAL FROM THE ENGINEER.
3. THIS PLAN DEPICTS WORKZONES AND LANE REDUCTIONS FOR OFF PEAK TRAFFIC PERIODS. DURING PEAK TRAFFIC PERIODS (7AM - 9AM AND 3PM - 5PM) THE CONTRACTOR SHALL PROVIDE THE EXISTING NUMBER OF TRAVEL LANES THROUGHOUT THE PROJECT. WORK NOT IN THE TRAVEL WAY DURING PEAK PERIODS MAY OCCUR WITH APPROVAL OF THE ENGINEER AND THE CITY.
4. CONTRACTOR SHALL PROVIDE TEMPORARY ACCESS TO ADJACENT BUSINESSES AND RESIDENCES DURING CONSTRUCTION. TO MINIMIZE IMPACTS TO BUSINESS AND RESIDENCES, THE FULL WORK ZONES SHOWN MAY BE LIMITED IN SIZE.
5. CONTRACTOR SHALL COORDINATE BUS STOP RELOCATIONS AND ANY DISRUPTIONS TO BUS SERVICE WITH MBTA PRIOR TO IMPLEMENTATION.
6. CONTRACTOR SHALL REMOVE ANY EXISTING PAVEMENT MARKINGS THAT CONFLICT WITH PROPOSED TEMPORARY MARKINGS AND SHALL BAG OR REMOVE SIGNAGE THAT CONFLICTS WITH EXISTING TRAFFIC PATTERNS.
7. SEE SHEET 77 FOR TRAFFIC SIGNAL PHASING SEQUENCE AND TIMINGS.

**ESTIMATED DURATION: 8 - 12 WEEKS**

QUINCY  
ADAMS GREEN  
TRANSPORTATION IMPROVEMENTS

| STATE | FED. AID PROJ. NO. | SHEET NO. | TOTAL SHEETS |
|-------|--------------------|-----------|--------------|
| MASS. | -                  | 92        | 143          |

PROJECT FILE NO. 606235

**TEMPORARY TRAFFIC CONTROL PLANS  
PHASE 4A**

