



Downtown Construction Activities

Proposed work activities for the week of January 3rd, 2021



- Work continues along the face of 25 Temple St on Washington St for the new building foundations. The sidewalk along Washington St remains closed during construction with the continued pedestrian detour. Contractors will continue preparing the building for the new prefab section that will be placed above in the next few weeks. Businesses in this area remain open during construction. Please follow the temporary pavement markings on Temple St and Washington St.
- Construction of new concrete sidewalks will continue this week along Hancock St. The sidewalk construction remains between Albas restaurant to the west of the Chestnut building. The contractor will finish setting granite curbing and began preparing subgrade. Business remains open during construction.
- The contractor at the General Bridge project will continue construction to the new concrete walls on either side of the bridge and continue backfilling below the future roadway and sidewalks between the walls.
- The contractor at the General Dunford Drive project will finish installing planter and park pavers within the pocket park. Pedestrians should cross the street at the crosswalk before this area along Hancock St. Temporary barriers remain on Hancock St for traffic re-alignment while the project is being constructed.
- At the McConville Way project the contractor will continue construction of the north and south streetscape along the new roadway. This work will include the continued installation of new planter curbs, new light pole bases, curbing, irrigation sleeves, secondary electrical conduits, and preparation for new concrete sidewalks on both sides of the road. The reconstruction of the existing alley adjacent to South Shore Health and New England Comics/BAMSI will continue this week with forming and pouring the mud slab below the future pavers. The contractor will be installing new electrical conduit along Walter Hannon Parkway to Parkway and will be installing new granite curbing on Granite St. In both areas the right lane will be closed during construction and traffic will merged into a single lane.

(The photo on the above left shows the contractor installing a new water quality structure within the future park. The photo on the above right shows the forms used in the cast in place concrete retaining wall adjacent to Cliveden Place building.)

<https://www.quincyma.gov/mycity/> or follow @CityofQuincy on Twitter.

Contact Patrick McCarthy for construction question's at: 781-264-4646 or email at: pmccarthy@woodardcurran.com