



## **Downtown Construction Activities**

### ***Proposed work activities for the week of February 14<sup>th</sup>, 2021***



- Construction of new concrete sidewalks will continue this week along a portion of Hancock St. The contractor will be resetting granite curb, resetting tree grates, and re-constructing concrete panels in this area. The temporary pedestrian detour remains in place between the area at Albas restaurant and the West of the Chestnut building. Business remains open during construction.
- The contractor at the Generals Bridge project will continue forming the south concrete barrier walls along the back of future sidewalk.
- The contractor at the General Dunford Drive project will continue installing forms for the new cast-in-place retaining wall along the Nova Suites building, begin forming new sidewalk along Hancock St adjacent to the park, and reset tree grates in this area. In addition, National Grid will continue installing a new gas main from the new roadway towards Revere Rd in the Hancock Lot Garage entrance. Temporary barriers remain in place on Hancock St for traffic re-alignment while the project is being constructed. Pedestrians should continue crossing the street at the crosswalk before this area.
- At the McConville Way project the contractor will continue construction of the north and south streetscape aside the new roadway. The work this week includes, the installation of new planter curbs along Walter Hannon Parkway, park curbing, brick pavers, mud slab, and new irrigation system. The contractor will continue improvements to the dumpster enclosure between South Shore Health and BAMSI buildings. The alleyway in this area remains closed. At the future pocket parks the contractor will continue construction of the water feature foundation walls, park sculpture staircase foundations and park underground electrical.
- Abatement of the 100 Parking Way building will continue this week. The contractor will continue removing the material from the building and loading it into a series of dumpsters along McConville Way and Parkway. There remains no parking along this section of McConville Way and Parkway at the building face.

(The photo on the above left shows formwork for the footing of a new cast in place retaining wall along the Nova Suites building. The photo on the above right shows one of the formworks for the sculpture staircase foundation at pocket park along McConville Way.)

<https://www.quincyma.gov/mycity/> or follow @CityofQuincy on Twitter.

Contact Patrick McCarthy for construction question's at: 781-264-4646 or email at: [pmccarthy@woodardcurran.com](mailto:pmccarthy@woodardcurran.com)