



Downtown Construction Activities

Proposed work activities for the week of March 21st, 2021



- Construction of the new concrete sidewalks will continue this week along a portion of Hancock St. The contractor will finish installing the remaining tree grate, install the new tree, and re-constructing concrete panels in this area. The sidewalk and parking in the area has been re-opened to the public.
- The contractor at the Generals Bridge project will finish forming and pouring the north plinths and the remaining concrete barrier walls along the back of future sidewalk.
- The contractor at the General Dunford Drive project will finish installing the remaining section of the granite serpentine bench, continue installing trees and plantings behind the wall, continue irrigation construction, and form/pour the remaining section concrete sidewalk within the site. In addition, the contractor will be installing the new streetlights along the new roadway. Temporary barriers remain in place on Hancock St for traffic re-alignment while the project is being constructed. Pedestrians should continue crossing the street at the crosswalk before this area.
- At the McConville Way project the contractor will continue construction of the north and south streetscape aside the new roadway. The work this week includes the installation of new trees within the planter curbs, concrete sidewalk along the SAR building, brick pavers, and continued install of the new irrigation systems within planter boxes. The contractor will continue installing precast concrete pavers within the alleyway between South Shore Health and BAMSI buildings. The alleyway remains closed during construction. In addition, the contractor will be installing new curbing and repaving a portion of asphalt within the Messina Lot. At the future pocket parks, the contractor will continue installing park granite curbing, pour paver slabs, begin installing park pavers, install new drainage improvements at Cliveden Place pedestrian entrance, pour stair foundations, and continue park underground electrical. Along Granite St, the contractor will begin reconstruction of the existing landscape islands. Traffic will be reduced this week to one lane from 7am-3pm.
- Abatement of the 100 Parking Way building will continue this week on the first floor of the buildings. The contractor will continue removing the material from the building and loading it into a series of dumpsters along McConville Way and Parkingway. There remains no parking at this building on McConville Way and Parkingway. The contractor will continue to cut and cap existing service to the building along Parkingway

(The photo on the above left shows new landscaping being installed at the planting bed behind the serpentine wall adjacent to the Nova Suites building. The photo on the above right shows the install of new precast concrete pavers within the alleyway)

<https://www.quincyma.gov/mycity/> or follow @CityofQuincy on Twitter.

Contact Patrick McCarthy for construction question's at: 781-264-4646 or email at: pmccarthy@woodardcurran.com