



Downtown Construction Activities

Proposed work activities for the week of February 28th, 2021



- Construction of the new concrete sidewalks will be finished this week along a portion of Hancock St. The contractor will be re-constructing the remaining concrete panels in this area. The temporary pedestrian detour remains in place between Albas and the West of Chestnut building. Businesses remain open during construction.
- The contractor at the Generals Bridge project will continue forming and pouring the south concrete barrier walls at the back of the future sidewalk.
- The contractor at the General Dunford Drive project will continue forming the footing at the remaining portion of the serpentine bench foundation, begin installing new underdrains in the planter area and begin backfilling this area with horticultural soils. Temporary barriers remain in place on Hancock St for traffic re-alignment while the project is being constructed. Pedestrians should continue crossing the street at the crosswalk before this area.
- At the McConville Way project the contractor will continue construction of the north and south streetscape aside the new roadway. This week's work includes the installation of new brick pavers, construction of mud slab, concrete sidewalks, and forming of new foundation for the ornamental stone retaining wall along Walter Hannon Parkway and McConville Way. The contractor will begin preparing the area at the SAR building garage entrance/exit for a new concrete apron. In addition, the contractor will continue improvements to the dumpster enclosure between South Shore Health and BAMSI buildings this week. The alleyway in this area remains closed. Finally, at the future pocket parks, the contractor will continue construction of the water feature plumbing/electrical/foundation, park sculpture staircase foundations, planter curb, park drainage, and park underground electrical.
- Abatement of the 100 Parking Way building will continue this week. The contractor will continue removing the material from the building and loading it into a series of dumpsters along McConville Way and Parkway. There remains no parking along this section of McConville Way and Parkway at the building face.

(The photo on the above left shows the pouring of new sidewalk along the SAR building facing Granite St. The photo on the above right shows the new planter curb within the future pocket park abutting the 1515 Hancock St building.)

<https://www.quincyma.gov/mycity/> or follow @CityofQuincy on Twitter.

Contact Patrick McCarthy for construction question's at: 781-264-4646 or email at: pmccarthy@woodardcurran.com